

Granada Avenue Water Main Extension

Project Update

6/25/20

Project recap 6/22 to 6/26

- Finished water main installation on Granada Circle and Granada Bay cul-de-sacs.
- Finished water main installation on Granada Ave. from 71st St. to 70th St.
- Continued drilling services into homes.

Proposed Work Schedule for 6/29 to 7/3

- The contractor plans to install water main through the bored casing pipe across 70th Street on Granada Ave. and connect it to the existing main line on the north side of the intersection.
- The contractor plans to start installing copper services from the main line in the street to the property line.
- The contractor plans on reclaiming the remainder of the existing pavement in preparation of installing aggregate base.
- Please contact Shawn Kapsch with SEH Engineering with any project related questions
 - Email: granadawm@sehinc.com
 - Phone: 651-424-0777