

# **Granada Avenue Water Main Extension**

## **Project Update**

**8/14/20**

### **Project recap 8/10 to 8/14**

- The last section of water main was installed
- Curb and gutter was assessed for additional removals
- Productivity has been temporarily delayed by the general contractor as they coordinate work schedule and scope with the sub-contractors.

### **Proposed Work Schedule for 8/17 to 8/21**

- A-1 plans on finishing the class 5 on Granada Ave S and repairing irrigation systems
- SEH representative will schedule interior water connections to begin August 24th
- Please contact Shawn Kapsch with SEH Engineering with any project related questions
  - Email: [granadawm@sehinc.com](mailto:granadawm@sehinc.com)
  - Phone: 651-424-0777