

Granada Avenue Water Main Extension

Project Update

7/03/20

Project recap 6/29 to 7/03

- Finished all water services on Granada Alcove. All 1" HDPE were capped inside the dwelling
- Four water services were completed on Granada Bay. All 1.5" and 1" HDPE were capped inside the dwelling
- Two water services were completed on Granada Circle. All 1" HDPE were capped inside the dwelling

Proposed Work Schedule for 7/06 to 7/10

- The contractor plans to prepare the subgrade and place aggregate base
- The contractor will continue to install water services on Granada Avenue South
- The remaining four HDPE services from the street to the house will be installed
- Connection to interior plumbing will be scheduled with the residents at a future date
- Please contact Shawn Kapsch with SEH Engineering with any project related questions
 - Email: granadawm@sehinc.com
 - Phone: 651-424-0777