

# **Granada Avenue Water Main Extension**

## **Project Update**

**7/10/20**

### **Project recap 7/6 to 7/10**

- All HDPE service drilling is complete throughout the project
- Finished all water services on Granada Alcove, Granada Circle, and Granada Bay. All 1" HDPE and 1.5" HDPEs' were capped inside the dwellings
- Site maintenance was done throughout the jobsite
- Topsoil work was around some curb stops
- Irrigation repair was done on some dwellings
- After today there will be six water services left on Granada Ave S

### **Proposed Work Schedule for 7/13 to 7/17**

- The contractor plans to prepare the subgrade and place aggregate base
- The contractor plans to install all the mailboxes on the jobsite
- The contractor plans to work on lowering the casing on 70<sup>th</sup> if the planning is complete
- The contractor plans to do more site maintenance
- Connection to interior plumbing will be scheduled with the residents
- The contractor plans on installing drain tile when the city of Cottage Grove approves it
- Please contact Shawn Kapsch with SEH Engineering with any project related questions
  - Email: [granadawm@sehinc.com](mailto:granadawm@sehinc.com)
  - Phone: 651-424-0777