



- | | |
|--|--|
| <ol style="list-style-type: none"> 1. QUICK COUPLING VALVE IN ROUND VALVE BOX. 2. CENTER VALVE BOX OVER REMOTE CONTROL VALVE TO FACILITATE SERVICING VALVE. 3. EDGE OF PLANTER. 4. SET REMOTE CONTROL VALVE ASSEMBLY IN GROUND COVER/ SHRUB AREA WHERE POSSIBLE. INSTALL IN LAWN ONLY IF GROUND COVER DOES NOT EXIST ADJACENT TO LAWN. | <ol style="list-style-type: none"> 5. SET BOXES PARALLEL TO EACH OTHER AND PERPENDICULAR TO EDGE. 6. AVOID HEAVILY COMPACTING SOIL AROUND VALVE BOXES TO PREVENT COLLAPSE OF DEFORMATION OF VALVE BOX SIDES. |
|--|--|



STANDARD DETAILS
VALVE BOX LAYOUT

COTTAGE GROVE, MINNESOTA

JANUARY 2022

PLATE NO.
IRR-7